

Plate Height Inspection

Checklist

- WINDOW AND DOOR FRAMES INSTALLED PLUMB AND SQUARE
- WINDOW AND DOOR FRAMES ARE IN THE CORRECT LOCATION WITHIN REASON AS PER PLANS
- FLASHINGS AND WEEP HOLES INSTALLED
- ROOM DIMENSIONS AND OPENINGS ARE OF SIMILAR SIZE TO APPROVED PLANS
- WET AREA ROOMS ARE SQUARE
- CHECK LINTELS HAVE A MINIMUM BEARING
- CHECK BRICK LINTELS HAVE A MINIMUM BEARING
- BRICK WORK BONDING AND SUFFICIENT MORTAR IN PLACE
- WORKMANSHIP FACEBRICK
- WALL HEIGHTS
- CAVITY DIMENSIONS AND CLEAN
- WIRE TIE SPACING
- WALLS ARE READY FOR NEXT TRADE
- HOLDING DOWN STRAPS AND TIE DOWN POINTS INSTALLED
- OTHER TIMBER/STEEL FRAME AND/OR COMPOSITE WALL SYSTEM (MASTERWALL)
- WINDOW TIES/STRAPS
- STIFFENING COLUMNS
- SITE WELDING
- BRICKWORK INSULATION

NOTES:

NEED SOME EXPERT ADVICE?

Call the team on 08 6184 5624 or email admin@homeintegrity.com.au.



It's good to know.
homeintegrity.com.au

*PLEASE NOTE: THIS CHECKLIST HAS BEEN PROVIDED AS A GUIDE AND FOR INFORMATION PURPOSES ONLY.